

INSPECTION CERTIFICATE

Material Receiving & Quality Control

PROJECT INFORMATION

Project Name: Downtown Office Complex - Phase 2

Project Number: PRJ-2025-1847

Inspection Date: February 11, 2026

MATERIAL DETAILS

Item Description: Steel Beams

Specification: W24x84 Wide Flange Beams, ASTM A992 Grade 50

Quantity Received: 48 beams

Delivery Date: February 10, 2026

Supplier: American Steel Manufacturing Co.

✓ **INSPECTION PASSED**

All materials meet specification requirements

INSPECTION CHECKLIST

- ✓ Material certifications verified and comply with specifications
- ✓ Visual inspection shows no defects, damage, or corrosion
- ✓ Dimensional verification completed - all within tolerance
- ✓ Quantity count matches delivery documentation
- ✓ Mill test reports reviewed and accepted
- ✓ Proper marking and identification on all pieces
- ✓ Packaging and protection adequate for storage

INSPECTOR NOTES

All steel beams arrived in excellent condition. Material certifications match specifications exactly. No discrepancies noted. Materials have been accepted and cleared for use in construction. Stored in designated area per site plan.

Inspector: James Wu, CWI
Title: Quality Control Inspector
Date: February 11, 2026

Verified By: Sarah Chen, PE
Title: Project Engineer
Date: February 11, 2026